	Description	UNIT	NO's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
	Measurement Recorded on :		13.08.2021				
42	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)						
	Uttarahalli						
	Keruthi layout						
	Ch 00.00m to Ch 15.00m (1st cross) (RHS) (W0571)		1	15.00	5.30	0.20	15.90
	Ch 15.00m to Ch 30.00m		1	15.00	5.15	0.20	15.45
	Ch 30.00m to Ch 45.00m		1	15.00	5.00	0.20	15.00
	Ch 45.00m to Ch 53.00m		1	8.00	4.30	0.20	6.88
	Ch 00.00m to Ch 15.00m (1st cross) (LHS) (W0573)		1	15.00	5.50	0.20	16.50
	Ch 15.00m to Ch 30.00m		1	15.00	5.50	0.20	16.50
	Ch 30.00m to Ch 40.00m		1	10.00	5.50	0.20	11.00
	Ch 00.00m to Ch 15.00m (2nd cross) (LHS) (W0569)		1	15.00	5.70	0.20	17.10
	Ch 15.00m to Ch 30.00m		1	15.00	5.60	0.20	16.80
	Ch 30.00m to Ch 45.00m		1	15.00	5.50	0.20	16.50
	Ch 45.00m to Ch 60.00m		1	15.00	5.20	0.20	15.60
	Ch 60.00m to Ch 68.00m		1	8.00	6.20	0.20	9.92
	Ch 00.00m to Ch 15.00m (3rd A cross road) (LHS) (W0565)		1	15.00	5.00	0.20	15.00
	Ch 15.00m to Ch 30.00m		1	15.00	4.75	0.20	14.25
	Ch 30.00m to Ch 45.00m		1	15.00	4.25	0.20	12.75
	Ch 45.00m to Ch 60.00m		1	15.00	4.15	0.20	12.45
	Ch 60.00m to Ch 75.00m		1	15.00	4.35	0.20	13.05
	Ch 75.00m to Ch 90.00m		1	15.00	4.65	0.20	13.95
	Ch 00.00m to Ch 15.00m (3rd cross) (RHS) (W0561)		1	15.00	5.80	0.20	17.40
	Ch 15.00m to Ch 30.00m		1	15.00	6.80	0.20	20.40
	Ch 30.00m to Ch 45.00m		1	15.00	6.40	0.20	19.20
	Ch 45.00m to Ch 60.00m		1	15.00	5.80	0.20	17.40
	Ch 60.00m to Ch 75.00m		1	15.00	5.60	0.20	16.80
	Ch 75.00m to Ch 80.50m		1	5.50	4.60	0.20	5.06
	Ch 00.00m to Ch 15.00m (3rd cross) (LHS) (W0563)		1	15.00	4.95	0.20	14.85
	Ch 15.00m to Ch 30.00m		1	15.00	4.95	0.20	14.85
	Ch 30.00m to Ch 45.00m		1	15.00	5.15	0.20	15.45

E.E. (Project)

13.8.2021

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Fax : 080 - 23340685, Cell : 9844[illegible]

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Ch 60.00m to Ch 75.00m		1	15.00	5.40	0.20	16.20
Ch 75.00m to Ch 90.00m		1	15.00	5.10	0.20	15.30
Ch 90.00m to Ch 105.00m		1	15.00	4.80	0.20	14.40
Ch 105.00m to Ch 120.00m		1	15.00	5.20	0.20	15.60
Ch 120.00m to Ch 135.00m		1	15.00	5.65	0.20	16.95
Ch 135.00m to Ch 150.00m		1	15.00	5.95	0.20	17.85
Ch 150.00m to Ch 165.00m		1	15.00	6.10	0.20	18.30
Ch 165.00m to Ch 180.00m		1	15.00	6.15	0.20	E.E, (Project)
Ch 180.00m to Ch 195.00m		1	15.00	6.10	0.20	18.30
Ch 195.00m to Ch 210.00m		1	15.00	6.40	0.20	19.20
Ch 210.00m to Ch 225.00m		1	15.00	6.30	0.20	18.90
Ch 225.00m to Ch 237.40m		1	15.00	6.20	0.20	18.60
Ch 00.00m to Ch 15.00m **(4th cross) (RHS) (W0555)**		1	12.40	6.05	0.20	15.00
Ch 15.00m to Ch 30.00m		1	15.00	5.30	0.20	15.90
Ch 30.00m to Ch 45.00m		1	15.00	5.10	0.20	15.30
Ch 45.00m to Ch 56.30m		1	15.00	5.10	0.20	15.30
Ch 00.00m to Ch 15.00m **(4th cross) (LHS) (W0557)**		1	11.30	4.40	0.20	9.94
Ch 15.00m to Ch 30.00m		1	15.00	5.05	0.20	15.15
Ch 30.00m to Ch 45.00m		1	15.00	5.25	0.20	15.75
Ch 45.00m to Ch 60.00m		1	15.00	5.35	0.20	16.05
Ch 60.00m to Ch 75.00m		1	15.00	5.35	0.20	16.05
Ch 75.00m to Ch 90.00m		1	15.00	5.30	0.20	15.90
Ch 90.00m to Ch 100.00m		1	15.00	5.15	0.20	15.45
Ch 00.00m to Ch 15.00m **(5th cross) (RHS) (W0545)**		1	10.00	5.25	0.20	E.E, (Project)
Ch 15.00m to Ch 30.00m		1	15.00	5.10	0.20	15.30
Ch 30.00m to Ch 45.00m		1	15.00	5.20	0.20	15.60
Ch 45.00m to Ch 60.00m		1	15.00	5.70	0.20	17.10
Ch 60.00m to Ch 75.00m		1	15.00	5.95	0.20	17.85
Ch 75.00m to Ch 90.00m		1	15.00	5.30	0.20	15.90
Ch 90.00m to Ch 105.00m		1	15.00	5.30	0.20	E.E, (Project)
Ch 105.00m to Ch 120.00m		1	15.00	5.70	0.20	17.10
Ch 120.00m to Ch 124.30m		1	15.00	5.15	0.20	15.45
		1	4.30	5.20	0.20	4.47

13.8.2024

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Ch 00.00m to Ch 15.00m (6th cross) (RHS) (W0547)		1	15.00	5.00	0.20	15.00
Ch 15.00m to Ch 33.00m		1	18.00	4.45	0.20	16.02
Ch 00.00m to Ch 15.00m (7th cross) (RHS) (W0541)		1	15.00	4.35	0.20	13.05
Ch 15.00m to Ch 30.00m		1	15.00	4.65	0.20	13.95
Ch 00.00m to Ch 15.00m (12th cross (RHS)) (W0495)		1	15.00	6.50	0.20	19.50
Ch 15.00m to Ch 30.00m		1	15.00	6.40	0.20	19.20
Ch 30.00m to Ch 45.00m		1	15.00	6.50	0.20	19.50
Ch 45.00m to Ch 60.00m		1	15.00	6.70	0.20	20.10
Ch 60.00m to Ch 75.00m		1	15.00	6.75	0.20	20.25
Ch 75.00m to Ch 90.00m		1	15.00	6.70	0.20	20.10
Ch 90.00m to Ch 105.00m		1	15.00	6.45	0.20	19.35
Ch 105.00m to Ch 120.00m		1	15.00	6.10	0.20	18.30
Ch 120.00m to Ch 135.00m		1	15.00	6.15	0.20	18.45
Ch 135.00m to Ch 150.00m		1	15.00	6.15	0.20	18.45
Ch 150.00m to Ch 165.00m		1	15.00	5.95	0.20	17.85
Ch 165.00m to Ch 180.00m		1	15.00	5.65	0.20	16.95
Ch 180.00m to Ch 195.00m		1	15.00	5.55	0.20	16.65
Ch 195.00m to Ch 210.00m		1	15.00	5.70	0.20	17.10
Ch 210.00m to Ch 225.00m		1	15.00	5.85	0.20	17.55
Ch 225.00m to Ch 240.00m		1	15.00	6.00	0.20	18.00
Ch 240.00m to Ch 255.00m		1	15.00	6.65	0.20	19.95
Ch 255.00m to Ch 270.00m		1	15.00	7.15	0.20	21.45
Ch 270.00m to Ch 285.00m		1	15.00	6.80	0.20	20.40
Ch 285.00m to Ch 300.00m		1	15.00	6.60	0.20	19.80
Ch 300.00m to Ch 315.00m		1	15.00	6.25	0.20	18.75
Ch 315.00m to Ch 330.00m		1	15.00	5.60	0.20	16.80
Ch 330.00m to Ch 345.00m		1	15.00	5.80	0.20	17.40
Ch 345.00m to Ch 360.00m		1	15.00	6.30	0.20	18.90
Ch 360.00m to Ch 375.00m		1	15.00	6.40	0.20	19.20
Ch 375.00m to Ch 390.00m		1	15.00	6.30	0.20	18.90
Ch 390.00m to Ch 405.00m		1	15.00	6.40	0.20	19.20
Ch 405.00m to Ch 420.00m		1	15.00	6.70	0.20	20.10
Ch 420.00m to Ch 442.00m		1	22.00	6.45	0.20	28.38

915.03

E.E, (Project)

E.E, (Project)

13.8.2019

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

529.58

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Cross roads on 12th cross road RHS						
Ch 00.00m to Ch 15.00m (6th sub cross)		1	15.00	6.80	0.20	20.40
Ch 15.00m to Ch 30.00m		1	15.00	6.75	0.20	20.25
Ch 30.00m to Ch 47.00m		1	17.00	6.15	0.20	20.91
Ch 00.00m to Ch 15.00m (5th sub cross)		1	15.00	5.85	0.20	17.55
Ch 15.00m to Ch 30.00m		1	15.00	5.75	0.20	17.25
Ch 30.00m to Ch 46.00m		1	16.00	5.50	0.20	17.60
Ch 00.00m to Ch 15.00m (4th sub cross)		1	15.00	6.20	0.20	18.60
Ch 15.00m to Ch 30.00m		1	15.00	6.25	0.20	18.75
Ch 30.00m to Ch 46.00m		1	16.00	6.20	0.20	19.84
Ch 00.00m to Ch 15.00m (3rd sub cross)		1	15.00	5.85	0.20	17.55
Ch 15.00m to Ch 30.00m		1	15.00	5.50	0.20	16.50
Ch 30.00m to Ch 45.20m		1	15.20	5.25	0.20	15.96
Ch 00.00m to Ch 15.00m (2rd sub cross)		1	15.00	6.15	0.20	18.45
Ch 15.00m to Ch 30.00m		1	15.00	6.10	0.20	18.30
Ch 30.00m to Ch 43.20m		1	13.20	5.85	0.20	15.44
Ch 00.00m to Ch 15.00m (1st sub cross)		1	15.00	6.05	0.20	18.15
Ch 15.00m to Ch 30.00m		1	15.00	6.20	0.20	18.60
Ch 30.00m to Ch 45.50m		1	15.50	6.35	0.20	19.69
Ch 00.00m to Ch 15.00m (7th sub cross)		1	15.00	7.00	0.20	21.00
Ch 15.00m to Ch 30.00m		1	15.00	6.80	0.20	20.40
Ch 30.00m to Ch 45.00m		1	15.50	6.90	0.20	21.39
Ch 45.00m to Ch 52.00m		1	7.00	6.90	0.20	9.66
Ch 00.00m to Ch 15.00m (8th sub cross)		1	15.00	5.20	0.20	15.60
Ch 15.00m to Ch 30.00m		1	15.00	5.30	0.20	15.90
Ch 30.00m to Ch 43.00m		1	13.00	5.20	0.20	13.52
Ch 00.00m to Ch 15.00m (9th sub cross)		1	15.00	6.30	0.20	18.90
Ch 15.00m to Ch 30.00m		1	15.00	6.10	0.20	18.30
Ch 30.00m to Ch 45.00m		1	15.50	5.90	0.20	18.29
Ch 45.00m to Ch 51.00m		1	6.00	6.00	0.20	7.20
Ch 00.00m to Ch 15.00m (13th cross) (RHS) (W0491)		1	15.00	5.50	0.20	16.50
Ch 15.00m to Ch 30.00m		1	15.00	5.70	0.20	17.10
Ch 30.00m to Ch 45.00m		1	15.00	5.65	0.20	16.95
Ch 45.00m to Ch 60.00m		1	15.00	5.75	0.20	17.25

CF-1329-58

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

15.8.2024

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Ch 60.00m to Ch 75.00m		1	15.00	5.60	0.20	16.80
Ch 75.00m to Ch 90.00m		1	15.00	5.30	0.20	15.90
Ch 90.00m to Ch 105.00m		1	15.00	5.35	0.20	16.05
Ch 105.00m to Ch 120.00m		1	15.00	5.60	0.20	16.80
Ch 120.00m to Ch 135.00m		1	15.00	5.90	0.20	17.70
Ch 135.00m to Ch 150.00m		1	15.00	6.20	0.20	18.60
Ch 150.00m to Ch 165.00m		1	15.00	6.00	0.20	18.00
Ch 165.00m to Ch 180.00m		1	15.00	5.55	0.20	16.65
Ch 180.00m to Ch 195.00m		1	15.00	5.35	0.20	16.05
Ch 195.00m to Ch 210.00m		1	15.00	5.25	0.20	15.75
Ch 210.00m to Ch 225.00m		1	15.00	5.20	0.20	15.60
Ch 225.00m to Ch 240.00m		1	15.00	5.25	0.20	15.75
Ch 240.00m to Ch 255.00m		1	15.00	5.40	0.20	16.20
Ch 255.00m to Ch 268.80m		1	13.80	5.40	0.20	14.90
Ch 00.00m to Ch 15.00m **(14th cross) (RHS) (W0487)**		1	15.00	5.55	0.20	16.65
Ch 15.00m to Ch 30.00m		1	15.00	5.55	0.20	16.65
Ch 30.00m to Ch 45.00m		1	15.00	5.55	0.20	16.65
Ch 45.00m to Ch 60.00m		1	15.00	5.45	0.20	16.35
Ch 60.00m to Ch 75.00m		1	15.00	5.25	0.20	15.75
Ch 75.00m to Ch 90.00m		1	15.00	5.20	0.20	15.60
Ch 90.00m to Ch 105.00m		1	15.00	5.30	0.20	15.90
Ch 105.00m to Ch 120.00m		1	15.00	5.25	0.20	15.75
Ch 120.00m to Ch 135.00m		1	15.00	5.55	0.20	16.65
Ch 00.00m to Ch 15.00m **(7th cross (LHS)) (W0531) or Kisan kraft road**		1	15.00	5.85	0.20	17.55
Ch 15.00m to Ch 30.00m		1	15.00	6.15	0.20	18.45
Ch 30.00m to Ch 45.00m		1	15.00	6.00	0.20	18.00
Ch 45.00m to Ch 60.00m		1	15.00	5.85	0.20	17.55
Ch 60.00m to Ch 75.00m		1	15.00	5.90	0.20	17.70
Ch 75.00m to Ch 90.00m		1	15.00	5.95	0.20	17.85
Ch 90.00m to Ch 105.00m		1	15.00	6.60	0.20	19.80
Ch 105.00m to Ch 120.00m		1	15.00	7.35	0.20	22.05
Ch 120.00m to Ch 135.00m		1	15.00	7.90	0.20	23.70
Ch 135.00m to Ch 150.00m		1	15.00	8.45	0.20	25.35
Ch 150.00m to Ch 157.20m		1	7.20	8.50	0.20	12.24

2157-33

E.E. (Proj)

E.E. (Project)

E.E. (Project)

16.8.2024

Assistant Engineer
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Ch 0.00m to Ch 15.00m (Iqbal residence road) (W0544) cross road 8th 7th cross road		1	15.00	5.20	0.20	15.60
Ch 15.00m to Ch 30.00m		1	15.00	5.40	0.20	16.20
Ch 30.00m to Ch 45.00m		1	15.00	5.75	0.20	17.25
Ch 45.00m to Ch 60.00m		1	15.00	5.50	0.20	16.50
Ch 60.00m to Ch 75.00m		1	15.00	5.50	0.20	16.50
Ch 75.00m to Ch 90.00m		1	15.00	5.90	0.20	17.70
Ch 90.00m to Ch 15.00m (7th A cross road) (W0531)		1	15.00	4.45	0.20	13.35
Ch 15.00m to Ch 30.00m		1	15.00	4.35	0.20	13.05
Ch 30.00m to Ch 45.00m		1	15.00	4.40	0.20	13.20
Ch 45.00m to Ch 60.00m		1	15.00	4.60	0.20	13.80
Ch 60.00m to Ch 75.00m		1	15.00	4.60	0.20	13.80
Ch 75.00m to Ch 90.00m		1	15.00	4.45	0.20	13.35
Ch 90.00m to Ch 105.00m		1	15.00	4.45	0.20	13.35
Ch 105.00m to Ch 120.00m		1	15.00	4.45	0.20	13.35
Ch 120.00m to Ch 135.00m		1	15.00	4.30	0.20	12.90
Ch 135.00m to Ch 150.00m		1	15.00	4.25	0.20	12.75
Ch 150.00m to Ch 165.00m		1	15.00	4.25	0.20	12.75
Ch 165.00m to Ch 180.00m		1	15.00	4.10	0.20	12.30
Ch 180.00m to Ch 195.00m		1	15.00	5.05	0.20	15.15
Ch 195.00m to Ch 210.00m		1	15.00	6.20	0.20	18.60
Ch 210.00m to Ch 216.00m		1	6.00	6.35	0.20	7.62
Both cross roads on 7th A cross road						
Ch 0.00m to Ch 15.00m **(1st sub cross road)(RHS)** (W0505)		1	15.00	5.05	0.20	15.15
Ch 15.00m to Ch 30.00m		1	15.00	5.40	0.20	16.20
Ch 30.00m to Ch 47.80m		1	17.80	5.90	0.20	21.00
Ch 0.00m to Ch 15.00m **(1st sub cross road)(LHS)** (W0505)		1	15.00	5.40	0.20	16.20
Ch 15.00m to Ch 30.00m		1	15.00	5.45	0.20	16.35
Ch 30.00m to Ch 45.00m		1	15.00	5.50	0.20	16.50
Ch 45.00m to Ch 65.50m		1	20.50	5.50	0.20	22.55
Ch 0.00m to Ch 15.00m **(2nd sub cross road) (RHS)** (W0941)		1	15.00	5.70	0.20	17.10
Ch 15.00m to Ch 30.00m		1	15.00	4.95	0.20	14.85
Ch 30.00m to Ch 45.00m		1	15.00	4.45	0.20	13.35
Ch 45.00m to Ch 60.00m		1	20.50	4.60	0.20	18.86

16.08.2014

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Ch 73.00m to Ch 73.00m		1	13.00	4.85	0.20	12.61
Ch 00.00m to Ch 15.00m (2nd sub cross road) (LHS) (W0507)		1	15.00	5.30	0.20	15.90
Ch 15.00m to Ch 30.00m		1	15.00	5.30	0.20	15.90
Ch 30.00m to Ch 45.00m		1	15.00	5.20	0.20	15.60
Ch 45.00m to Ch 60.00m		1	15.00	5.05	0.20	15.15
Ch 60.00m to Ch 75.00m		1	15.00	5.10	0.20	15.30
Ch 75.00m to Ch 90.00m		1	15.00	5.45	0.20	16.35
Ch 90.00m to Ch 105.00m		1	15.00	5.45	0.20	16.35
Ch 105.00m to Ch 120.00m		1	15.00	4.90	0.20	14.70
Ch 120.00m to Ch 141.00m		1	21.00	4.95	0.20	20.79
Ch 00.00m to Ch 15.00m (3nd sub cross road) (RHS) (W0945)		1	15.00	5.10	0.20	15.30
Ch 15.00m to Ch 30.00m		1	15.00	5.35	0.20	16.05
Ch 30.00m to Ch 45.00m		1	15.00	5.30	0.20	15.90
Ch 45.00m to Ch 60.00m		1	15.00	5.10	0.20	15.30
Ch 60.00m to Ch 71.40m		1	11.40	4.90	0.20	11.17
Ch 00.00m to Ch 15.00m (4th sub cross road) (RHS) (W0955)		1	15.00	5.15	0.20	15.45
Ch 15.00m to Ch 30.00m		1	15.00	5.00	0.20	15.00
Ch 30.00m to Ch 45.00m		1	15.00	5.00	0.20	15.00
Ch 45.00m to Ch 60.00m		1	15.00	5.15	0.20	15.45
Ch 60.00m to Ch 70.50m		1	10.50	5.50	0.20	11.55
Ch 00.00m to Ch 15.00m (6th sub cross road) (RHS) (W0959)		1	15.00	4.80	0.20	14.40
Ch 15.00m to Ch 30.00m		1	15.00	4.65	0.20	13.95
Ch 30.00m to Ch 45.00m		1	15.00	4.90	0.20	14.70
Ch 45.00m to Ch 60.00m		1	15.00	5.05	0.20	15.15
Ch 60.00m to Ch 71.00m		1	11.00	4.95	0.20	10.89
Main road RHS						
Ch 00.00m to Ch 15.00m (4th cross road) (W0971)		1	15.00	5.30	0.20	15.90
Ch 15.00m to Ch 30.00m		1	15.00	6.00	0.20	18.00
Ch 30.00m to Ch 45.00m		1	15.00	5.80	0.20	17.40
Ch 45.00m to Ch 60.00m		1	15.00	5.70	0.20	17.10
Ch 60.00m to Ch 75.00m		1	15.00	5.60	0.20	16.80
Ch 75.00m to Ch 90.00m		1	15.00	5.10	0.20	15.30
Ch 90.00m to Ch 105.00m		1	15.00	5.40	0.20	16.20

3281.45

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

16.8.2024

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Ch 105.00m to Ch 123.70m		1	18.70	5.00	0.20	18.70
Ch 00.00m to Ch 15.00m (5th cross road) (W0553)		1	15.00	5.55	0.20	16.65
Ch 15.00m to Ch 30.00m		1	15.00	5.15	0.20	15.45
Ch 30.00m to Ch 45.00m		1	15.00	5.20	0.20	15.60
Ch 45.00m to Ch 60.00m		1	15.00	5.15	0.20	15.45
Ch 60.00m to Ch 75.00m		1	15.00	5.15	0.20	15.45
Ch 75.00m to Ch 90.00m		1	15.00	5.15	0.20	15.45
Ch 90.00m to Ch 105.00m		1	15.00	5.05	0.20	15.15
Ch 105.00m to Ch 120.00m		1	15.00	5.35	0.20	16.05
Ch 120.00m to Ch 135.00m		1	15.00	5.65	0.20	16.95
Ch 135.00m to Ch 150.00m		1	15.00	5.55	0.20	16.65
Ch 150.00m to Ch 165.00m		1	15.00	5.20	0.20	15.60
Ch 165.00m to Ch 182.00m		1	17.00	5.05	0.20	17.17
Ch 00.00m to Ch 15.00m (6th cross road) (W0543)		1	15.00	4.45	0.20	13.35
Ch 15.00m to Ch 30.00m		1	15.00	4.25	0.20	12.75
Ch 30.00m to Ch 45.00m		1	15.00	4.65	0.20	13.95
Ch 45.00m to Ch 60.00m		1	15.00	5.05	0.20	15.15
Ch 60.00m to Ch 75.00m		1	15.00	4.95	0.20	14.85
Ch 75.00m to Ch 90.00m		1	15.00	4.70	0.20	14.10
Ch 90.00m to Ch 105.00m		1	15.00	4.95	0.20	14.85
Ch 105.00m to Ch 120.50m		1	15.50	5.10	0.20	15.81
Ch 00.00m to Ch 15.00m (1st sub cross road on 6th c/s road) (Sunrise house road) (W0598)		1	15.00	4.65	0.20	13.95
Ch 15.00m to Ch 30.00m		1	15.00	4.65	0.20	13.95
Ch 30.00m to Ch 45.00m		1	15.00	4.60	0.20	13.80
Ch 45.00m to Ch 60.00m		1	15.00	4.80	0.20	14.40
Ch 60.00m to Ch 75.00m		1	15.00	5.15	0.20	15.45
Ch 75.00m to Ch 90.00m		1	15.00	5.10	0.20	15.30
Ch 90.00m to Ch 102.00m		1	12.00	4.95	0.20	11.88
Prakruthi layout						
Ch 00.00m to Ch 15.00m (L-shape road) (W0483)		1	15.00	5.45	0.20	16.35
Ch 15.00m to Ch 30.00m		1	15.00	5.20	0.20	15.60
Ch 30.00m to Ch 45.00m		1	15.00	5.45	0.20	16.35
Ch 45.00m to Ch 60.00m		1	15.00	5.65	0.20	16.95

18.8.2024

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 9

Scanned by TapScanner

Description	UNIT	No's	LENGTH	WIDTH (AVG)	DEPTH	QUANTITY
Ch 60.00m to Ch 75.00m		1	15.00	5.85	0.20	17.55
Ch 30.00m to Ch 15.00m		1	15.00	5.80	0.20	17.40
Ch 15.00m to Ch 30.00m		1	15.00	4.95	0.20	14.85
Ch 30.00m to Ch 45.00m		1	15.00	5.45	0.20	16.35
Ch 45.00m to Ch 57.00m		1	12.00	4.95	0.20	11.88
Ch 00.00m to Ch 15.00m (Main road) (W0485)		1	15.00	6.80	0.20	20.40
Ch 15.00m to Ch 30.00m		1	15.00	6.40	0.20	19.20
Ch 30.00m to Ch 45.00m		1	15.00	6.20	0.20	18.60
Ch 45.00m to Ch 60.00m		1	15.00	6.10	0.20	18.30
Ch 60.00m to Ch 75.00m		1	15.00	5.90	0.20	17.70
Ch 75.00m to Ch 90.00m		1	15.00	6.10	0.20	18.30
Ch 90.00m to Ch 105.00m		1	15.00	6.30	0.20	18.90
Ch 105.00m to Ch 120.00m		1	15.00	5.70	0.20	17.10
Ch 120.00m to Ch 135.00m		1	15.00	4.90	0.20	14.70
Ch 135.00m to Ch 154.50m		1	19.50	5.40	0.20	21.06
Bhuvaneshwari nagara						
Ch 00.00m to Ch 15.00m (9th cross road) (W0479)		1	15.00	6.15	0.20	18.45
Ch 15.00m to Ch 30.00m		1	15.00	5.85	0.20	17.55
Ch 30.00m to Ch 45.00m		1	15.00	5.70	0.20	17.10
Ch 45.00m to Ch 60.00m		1	15.00	5.45	0.20	16.35
Ch 60.00m to Ch 75.00m		1	15.00	5.45	0.20	16.35
Ch 75.00m to Ch 90.00m		1	15.00	5.45	0.20	16.35
Ch 90.00m to Ch 105.00m		1	15.00	5.55	0.20	16.65
Ch 105.00m to Ch 120.00m		1	15.00	5.90	0.20	17.70
Ch 120.00m to Ch 135.00m		1	15.00	6.25	0.20	18.75
Ch 135.00m to Ch 150.00m		1	15.00	6.50	0.20	19.50
Ch 150.00m to Ch 165.00m		1	15.00	6.45	0.20	19.35
Ch 165.00m to Ch 180.00m		1	15.00	6.15	0.20	18.45
Ch 180.00m to Ch 195.00m		1	15.00	5.75	0.20	17.25
Ch 195.00m to Ch 210.00m		1	15.00	5.30	0.20	15.90
Ch 210.00m to Ch 225.00m		1	15.00	5.30	0.20	15.90
Ch 225.00m to Ch 240.00m		1	15.00	5.45	0.20	16.35
Ch 240.00m to Ch 255.00m		1	15.00	5.50	0.20	16.50
Ch 255.00m to Ch 263.00m		1	8.00	5.50	0.20	8.80

18-8-2024

Asst. Executive Engineer
Project Division
Yelahanka Zone

Scanned by TapScanner